

Forge Fire & Company

Todd Shepherd

Business Number 614-403-0833

3844 Pleasant Hill Rd

Perrysville, Ohio 44864

"Forging Mission First Training Equipment"
forgefireandcompany.com

carie@forgefireandcompany.com

ESTIMATE

EST0595

DATE 03/27/2024

TOTAL

USD \$175,500.00

TO

Crary Hose Company/ CFFT

Travis McCool

DESCRIPTION	RATE	QTY	AMOUNT
40' shipping containers One trip high cubes.	\$5,500.00	1	\$5,500.00
20' container One trip condition. Standard height.	\$4,200.00	1	\$4,200.00
Container paint Prep containers and 2 coats of oil based metal paint. Per 40'	\$3,500.00	1.5	\$5,250.00
Windows Heavy gauge steel windows with closures. Sliding style for VES clearing. Accepts drywall for clearing.	\$1,750.00	4	\$7,000.00
Exterior fire rated entry door Inward or outward opening. Lockable.	\$3,000.00	2	\$6,000.00
Bravo force door	\$9,600.00	1	\$9,600.00

Built in force door based from our Alpha prop platform. Inward and outward opening. Basic package provides the following tactical options:

- Flexible and crush section training door
- Multi level locking
- Built-in rebar/hinge cutting tree
- Mount real residential lock faces for pulling.
- Drop bar capable with additional drop bar package*
- Panic bar cut thru system capable with additional package*

DESCRIPTION	RATE	QTY	AMOUNT
APEX roof cut prop (Adjustable pitch) - 8' x 8' cut area. - Hangers accept 2x4, 2x6, 2x10 w/quick pins - Modular construction - Flat, 5:12, 9:12 & 16:12 pitching - Drywall punch capabilities	\$12,500.00	1	\$12,500.00
Apex mounting Brackets and mounting package.	\$500.00	1	\$500.00
Interior staircase/railings PE designed/stamped/fabricated to support firefighting tactical loads.	\$10,500.00	1	\$10,500.00
Wall divider w/door Moveable wall divider that creates segmented rooms.	\$5,000.00	3	\$15,000.00
Fabrication Fabrication cost for all features including labor costs for complete Turnkey Construction.	\$33,000.00	1	\$33,000.00
Setup Includes: - Crane setup assembly Anchoring & hardware Exterior water/smoke flashing.	\$5,200.00	1	\$5,200.00
Shipping logistics Shipping of all materials/features/prefabrication items.	\$3,900.00	1	\$3,900.00
Security bar window prop Universally fits all windows	\$2,000.00	1	\$2,000.00
Window sache prop Universally fits all windows. Center frame clearing prop.	\$2,000.00	1	\$2,000.00
Bailout anchors Overhead bailout anchors for above grade windows and balconies or safety on Apex prop.	\$350.00	1	\$350.00

DESCRIPTION	RATE	QTY	AMOUNT
Engineering/plans Includes structural engineering plans and NFPA certification. Permits included. Rendering & 3D CAD will be provided upon hire.	\$8,500.00	1	\$8,500.00
Exterior staircase/railings w/ platform PE stamped/designed/fabricated to support firefighting tactical loads. Includes additional 4'x4' landing platform w/staircase.	\$12,500.00	1	\$12,500.00
10' Class A Burn Room 10'x8' heavy steel guage lined. Patented bolt-in system for long term maintenance benefits. 2400 degree insulation. Includes air control vents, steel floor, steel burn shell, 2400 degree insulation. Location: two/1st level & two/2nd level	\$22,000.00	1	\$22,000.00
Overhead Hallway Burn Prop	\$10,000.00	1	\$10,000.00

Overhead Hallway Burn Prop for Flow & Move Tactics:

- Actual real 2x4/drywall ceiling that can burn
- Quick jig setup
- Fire extention/TIC Ops

TOTAL USD \$175,500.00

THE CRARY HOSE COMPANY DESIGN: Versatile and flexible design that cover a generous amount of tactics in one small package. 544 SF of training space...can be added into future build phases.

NFPA 1402 CERTIFIED VIA 3RD PARTY ENGINEER.

TURNKEY CONSTRUCTION: includes our innovative/patented/proprietary modular interchangeable bolt-in construction on ALL FEATURES.

WARRANTY: One year warranty coverage on craftsmanship for all features including building

TERMS: A 50% down payment is required for hire. 25% will be due at mid point with the remainding 25% due at completion of the project. **Performance Bonds are an additional cost at 3% of the entire project.

TIMELINE: Build timeline of 60-90 days.

















